PROFROMA FOR THE GRANT OF TIME EXTENSION

1	Name of Work	Improvements to roads & drains at Anjaneya Temple Area Abbigere, in Ward No.12, in Shettyhalli Sub Division.
2	Amount of Scantioned Estimate	50.00 Lakhs
3	Administrative approval and Technical sanction(Authority with No and Date)	JC/DZ/AA/16/2017-18, Date:06.05.2017.
		CE/DZ/TS/53/2017-18, Date:01.06.2017.
4	Estimated amount of work put to tender	50.00 Lakhs
5	a) The amount of the Contract	50.00Lakhs
	b) I) The percentage of the contract(tender) above/below the sanctioned estimate rates. II) The percentage of the contract to (tender) above/below the CSR at the time of acceptance of the tender.	As per the sanctioned estimate rates. As per the sanctioned estimate rates
6	The authority accepted to tender(with No & Date)	-
7	Contract Agreement Number	No:BBMP/EE/DD/WO/118/17-18, Dt:21.06.2017.
8	Date of Commencement of work	21.06.2017
9	Time limit fixed for the completion of work as per the agreement	90 days
10	Due date of completion as per the agreement	21.09.2017
11	If the work is completed the actual date of completion	20.02.2018
12	a) The progress of work during the contract period.	—
	Target fixed as per the contract agreementx b)The progress of the work or the expenditure incurred or the cost of the work done after the expiry of contract	- —
	c)The balance cost of work yet to be done as on the date of the report	- —
13	The No & date of notice issued to the contractor by the 6.6 under RPAD(if any)	- —
14	Date of reply received from the contractor in response to the notices (copies of the letters of contractors to be enclosed) specific remarks of 6.6 on the replies furnished by the contract.	- —
15	Reasons for the delay in the execution of the work and the party responsible for the delay	a) Due to water suppply leakages not attended by BWSSB Department.
16	a) Value of extra time of work of quantities executed over quantities if any	Providing laying hot applied thermoplastic compound 2.5mm thick for lane marking and debris removal
	b) The proportionate extension of time admirable for the execution of those extra items of work of quantities of work	152 days
17	Extension of time requested by the contractor in his application and date of application(copy of the application to be enclosed)	Enclosed
	a)Extension of time recommended by the Executive Engineer	Recommended for approval.

18	b)The rate of penalty recommended to be imposed on to contractor and to the reasons for imposing such a rate of penalty	-
	c)The specific clause of agreement under which penal action is now proposed for the delay &stoppage of work	-
19	Extra expenditure incurred on the work charges establishment beyond the original period of contract	-
20	In case the proposals submitted for item are of the contract agreement for the delay in completion of work or stoppage of work the following may be furnished	-
	a)Whether penal section has to be taken as per clause-2 of the condition of the contract	-
	b)I)If so the rate of penalty per day imposed on the contractor	-
	II) The No & date of the approval of authority for the rate of penalty imposed on the contractor	-
	III) The total amount of penalty imposed and the amount recovered from the contractor so far	-
	IV) Whether final notice has been issued to the contractor as required under the agreement informing him that his contract would be terminated for the reasons stated therein.	-
	c)Whether it is proposed to resign(terminate) the contractor at the risk and cost of the contractor	-
	d)The exact clause of the contractor agreement under which the orders of regarding of contract are proposed to be issued	-
21	Specific recommendation of the Asst.Exe.Engineer regarding the proposals submitted above:	Delay due to BWSSB Caveri Pipeline Work. Hence extension may be granted with out penalty.

Asst Engineer
Ward No-12

Asst Executive Engineer
Shettyhalli Sub-Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Executive Engineer
Dasarahalli Division,

Chief Engineer
Dasarahalli Zone, BBMP

As recommended by EE (Civil) delay in Cmcully ~~not~~ work may be condoned by levying nominal penalty.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ